

**Review of ADP 2021-22 (Water Sector) for the month of August, 2021**

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
1	2120	40401-Construction of 20 Nos. Small Dams/ Delay Action Dams in Khyber Pakhtunkhwa.	CDWP 3600 11-04-05	200.000	200.000	200.000	818.830	work is in progress.
2	2121	80320-Construction of Sanam, Palai and Kundal Dam in Khyber Pakhtunkhwa Sanam Dam, Dir CDWP 944.674 million. 08-02-17. CDWP Rs.999.987 (Palai) 29-11-13 Rs.817.739 (Kundal) 05-10-12	1297.99	10.000	10.000	0.001	1053.487	work is in progress.
3	2122	110014-Construction of Small Dams in Khyber Pakhtunkhwa. PDWP Rs. 998.959 08-10-12 Rs. 1599.305 28-01-15 Rs.1657.238 11-03-16 Rs. 1715.654 20-07-16	1715.654	14.750	14.750	0.000	1576.782	work is in progress.
4	2123	120717-Construction of Small Dam at Kiyala, District Abbotabad.	PDWP 924.293 08-11-12	25.000	25.000	0.000	764.680	work is in progress.
5	2124	130026-Detailed design and construction of Pehur High Level Canal Extension district Swabi PDWP Rs.154.127 dtd: 03-11-16 AA Dtd: 22-12-16 Rs. 10156 CDWP 6/6/16 ECNEC 7/3/17	1117.16	340.223	340.223	12.006	289.762	work is in progress.
6	2125	130537-Construction / Improvement of Canal Patrol Roads along Warsak and Peshawar Canals Systems.	PDWP 200.0 04-12-13 350.0 11-03-16	2.900	2.900	0.000	302.957	work is in progress.
7	2126	130553 Up-gradation of roads along canal systems in Khyber Pakhtunkhwa	PDWP 250 04-12-13 746.458 09-02-16	38.830	38.830	0.000	706.487	work is in progress.
8	2127	130667-Water harvesting and conservation schemes in Southern Districts.	PDWP 499.75 28-10-14	5.000	5.000	0.000	365.995	work is in progress.
9	2128	130668-Improvement/extension to Guide Bund for the protection of area between guide bund and upto Spur No. 1 of Dera Darya Khan bridge	PDWP 647.40 19-06-14 270.154 18-02-20	134.514	134.514	0.000	135.641	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
10	2129	130676-Provision of Irrigation Channel in Kalkot, District Dir Upper.	PDWP 683.40 19-11-14 255.47 04-02-20	100.860	100.860	2.602	46.888	work is in progress.
11	2130	130683-Rehabilitation of Canal Patrol Roads in Khyber Pakhtunkhwa	300 04-12-13 619.276 09-02-16	17.700	17.700	6.114	543.896	work is in progress.
12	2131	140523-Construction of Flood Embankment on Right side of Kabul River (Reach No. 1) District Nowshera	PDWP 914.90 28-10-14	27.000	27.000	0.000	601.382	work is in progress.
13	2132	140524-Construction of Flood Embankment on Right side of Kabul River (Reach No. 2) District Nowshera	PDWP 929.18 28-10-14	150.000	150.000	0.000	720.030	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
14	2133	140525-Construction of Flood Embankment on Right side of Kabul River (Reach No. 3) District Nowshera	PDWP 929.40 28-10-14 2312.08 12-10-15	280.000	280.000	0.000	1665.815	work is in progress.
15	2134	140528-Establishment of Computer Cell for Website and Reforms initiatives in Irrigation Department.	DDWP 20.84 01-09-14 13.44 28-01-15 22.12 29-05-18 43.68 06-10-20	6.000	6.000	0.828	21.693	work is in progress.
16	2135	140531-Construction of Flood Protection Structures to minimize flood devastation in Khyber Pakhtunkhwa	PDWP 750.0 23-12-14	9.481	9.481	0.565	724.609	work is in progress.
17	2136	140533-Improvement of Doaba Canal from RD 0-9000 & Michni Shabqader Branches, District Charsadda.	PDWP 200.00 28-10-14 501.222 27-01-17	25.300	25.300	0.000	473.875	work is in progress.
18	2137	140534-Construction of Sitti Kali Dam District Bannu	PDWP 779.749 19-11-14	100.000	100.000	0.000	653.810	work is in progress.
19	2138	140537-Provision / Construction of Irrigation / Augmentation Tube wells and Lift Irrigation Schemes on need basis in Khyber Pakhtunkhwa.	PDWP 250.0 19-11-14 410.00 21-01-16	12.980	12.980	0.000	316.627	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
20	2139	140538-Construction/Improvement of bridges on canals & drainage systems in Khyber Pakhtunkhwa	PDWP 190.78 19-11-14 346.45 09-02-16 346.45 03-11-16	29.500	29.500	7.561	272.896	work is in progress.
21	2140	140540-Improvement of Roads along Canals and Drains in Khyber Pakhtunkhwa.	PDWP 500.0 23-12-14 823.40 21-01-16 1160.53 03-11-16	34.000	34.000	5.323	952.062	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expend:	Status / Remarks
22	2141	140543-Construction of Road along Disty No.6 from Utmanzai Road Crossing to Motorway Interchange including branches/minors, drainage system and Kiramat Minor and other Canal Patrol Roads and drains in District Charsadda	600.00 PDWP 260.0 28-10-14 410.00 02-12-16 599.80 26-06-19	81.300	81.300	20.737	542.237	work is in progress.
23	2142	140545-Revamping of Drainage Systems in Khyber Pakhtunkhwa.	PDWP 300.0 23-12-14	11.800	11.800	0.000	243.392	work is in progress.
24	2143	140557-Improvement of Canal Patrol Road along disty No. 9 and Drain (Takhtbai Bypass), District Mardan.	PDWP 381.88 23-12-14 620.81 28-03-18	44.250	44.250	4.101	330.322	work is in progress.
25	2144	140564-Improvement / Development of Irrigation facilities and construction of Causeway & FPW in District Swat	PDWP 985.30 02-10-14 1500 22-12-20	100.000	100.000	14.087	1021.711	work is in progress.
26	2145	140565-Rehabilitation / Improvement of Leganai Civil Canal and Construction / Installation of Lift Irrigation Schemes in District Bunir	PDWP 84.89 28-10-14	3.300	3.300	0.000	66.419	work is in progress.
27	2146	140571-Rehabilitation of Canal Patrol Road along Machai Branch and its sub-systems i/c Installation of Vehicls weighing arrangement, District Mardan.	PDWP 500.0 19-11-14 617.30 08-10-15	29.500	29.500	16.692	600.355	work is in progress.
28	2147	140795-Restoration of Damaged Civil Channels in Khyber Pakhtunkhwa	PDWP 455.294 25-03-15	66.944	66.944	0.000	388.333	work is in progress.
29	2148	150343 - Construction of Latamber Dam District Karak.	PDWP 726.50 03-09-15	100.000	100.000	8.291	565.791	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
30	2149	150379 - Construction of Marobi Dam District Nowshera.	CDWP 1942.09 21-12-15	130.000	130.000	124.552	776.866	work is in progress.
31	2150	150383 - Construction of Protection Structures on R/S of Kabul River U/S and D/S Nowshera Mardan Road Bridge, District Nowshera.	PDWP 2714.35 10-12-15	300.000	300.000	141.297	2499.068	work is in progress.
32	2151	150418 - Construction of Flood Protection Structures, Bridges and Improvement / Restoration of existing structures on Swat River and its Tributaries in Tehsil Matta District Swat.	PDWP 697.20 08-10-15 974.75 29-11-18	35.400	35.400	0.578	848.761	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
33	2152	150421 - Construction of Roads along natural drains, water channels, flood carrier channels in Tehsil Matta District Swat.	PDWP 347.91 21-01-16 848.39 29-11-18 1400 22-12-20	59.000	59.000	5.845	766.917	work is in progress.
34	2153	150423 - Restoration / Improvement of Small Irrigation Channels and ponds in Tehsil Matta District Swat.	PDWP 93.00 08-10-15 229.41 29-11-18	0.001	0.001	0.000	191.002	work is in progress.
35	2154	150427 - Rehabilitation of Irrigation offices residences & inspection houses in Khyber Pakhtunkhwa. (Detailed Design)	PDWP 10.00 21-01-16	5.000	5.000	0.000	8.370	work is in progress.
36	2155	150436 - Construction of Flood Protection Structures at Vulunerable Locations on Rivers, Nullahs and Khawars in Khyber Pakhtunkhwa.	PDWP 900.00 17-11-15	59.000	59.000	5.778	643.695	work is in progress.
37	2156	150437 - Construction & Improvement of Small Channels & Ponds in Khyber Pakhtunkhwa.	PDWP 398.50 21-01-16	17.700	17.700	7.101	293.559	work is in progress.
38	2157	150439 - Installation of Solar based Irrigation/ Augmentation Tube Wells and Small Lift Irrigation Schemes in Khyber Pakhtunkhwa.	PDWP 500.00 08-10-15	29.500	29.500	2.000	370.317	work is in progress.
39	2158	150588 - Construction of Flood Protection Works and bridges on Nullahs and Khawars District Nowshera.	PDWP 300.00 21-01-16 600.00 27-01-17	11.800	11.800	0.000	473.490	work is in progress.
40	2159	150592 - Improvement of Maira Branch and its Sub-Systems & Roads along Maira Branch, Tor Dher Minor, Haleem Garhi Baado Baba, District Swabi.	PDWP 218.280 02-11-15 450.00 16-02-17	17.700	17.700	3.144	332.128	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
41	2160	150775 - Construction of Canal Patrol Roads & Flood Protection works in Tarakai, Dobian and adjoining areas in District Swabi.	PDWP 392.00 08-10-15 392.00 21-12-17	6.567	6.567	3.284	326.707	work is in progress.
42	2161	150914 - Construction of FPW and Revamping / clearances of Drainage system/imp. Of irrigation infrastructure/ ponds/roads/ tubewell in Panjmand Topi Maini, Pabbeni Khawars, Badri Nullah, River Indus, UC Zaida and other small Tributaries to protect village abadies & agricultural lands from Flood devastation in Swabi.	PDWP 103.00 03-09-15 300.00 15-09-17	5.000	5.000	0.000	280.737	work is in progress.
43	2162	150915 - Construction/ improvement of bridges, causeways in Partugai, Bamkhel Drainages Systems, Maini, Rashida, Topi Pabbinie, Panjaamand Khawas, UC Zaida and Badri Nullah District Swabi	PDWP 149.699 08-10-15 300.00 15-09-17	5.000	5.000	0.000	292.330	work is in progress.



S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
44	2163	150918 - Construction of Flood Protection Works and Improvement of Civil Channels in Takhti Nasrati, Warana, Latamber and Chokara Areas, District Karak.	PDWP 70.00 21-01-16 115.00 11-01-18	25.670	25.670	0.000	89.328	work is in progress.
45	2164	150919 - Construction of Flood Protection Works and Improvement of Civil Channels in Sabir Abad, Banda Dawood Shah and Karak City Areas, District Karak.	PDWP 70.00 21-01-16 123.00 11-01-18	38.000	38.000	1.140	84.251	work is in progress.
46	2165	150925 - Construction of Flood Protection Works and Irrigation Channels on Ogai Tehsil, District Mansehra.	PDWP 95.49 17-11-15 150.00 11-01-18	19.010	19.010	2.364	133.352	work is in progress.
47	2166	150933 - Improvement and development of irrigation facilities, Construction of Flood protection works and revamping of Drains and Khawars in Odigram, Ghalaygai, Gobdhara and adjoining areas, District Swat.	PDWP 186.00 08-10-15	5.750	5.750	0.000	172.251	work is in progress.
48	2167	150934 - Construction / Improvement of Flood Protection Works and Irrigation Channels in District Shangla.	PDWP 139.50 08-10-15	26.070	26.070	0.000	136.447	work is in progress.
49	2168	150935 - Construction / Improvement of Flood Protection Works, Roads and Water Channels in Kabal, Ningolai, Kanju, Sherpalam and adjoining areas District Swat.	PDWP 227.50 08-10-15 396.286 29-11-18	47.200	47.200	9.857	308.228	work is in progress.
50	2169	150938-Construction/ Rehabilitation of Irrigation Channel Ushera Darra, District Dir Upper	PDWP 100.00 23-12-16	11.000	11.000	0.000	81.000	work is in progress.
51	2170	150939 - Construction / Restoration of Flood protection Bund and Irrigation Channels on Panjkora River and its Tributaries in Nehagdara, Karoodarra, Chapper Darra, Sultan khel Darra and adjoining areas District Dir (Upper).	PDWP 149.60 08-10-15	29.100	29.100	0.000	110.052	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expend:	Status / Remarks
52	2171	150945 - Construction / Improvement of Flood protection Works and Irrigation Channels in District Malakand.	PDWP 93.38 08-10-15 160.00 21-12-17	41.400	41.400	11.412	130.012	work is in progress.
53	2172	160271-Preparation of Revenue Chakbandi in respect of Gomal Zam Canal Network	DDWP 51.88 12-01-216	6.050	6.050	0.000	48.878	work is in progress.
54	2173	160272-Construction of Jaroba Dam District Nowshera	PDWP 721.675 03-11-16	29.500	29.500	14.525	433.899	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
55	2174	160273-Construction of Chapra Dam in District Haripur	PDWP 888.873 03-11-16	200.000	200.000	0.000	400.610	work is in progress.
56	2175	160274-Feasibility study/Preparation of comprehensive Flood Management plan for Khyber Pakhtunkhwa	PDWP 123.00 03-11-16	11.800	11.800	0.000	80.992	work is in progress.
57	2176	160275-Providing Flood Protection structures in Rivers, Nullah & hill torrents in Khyber Pakhtunkhwa	PDWP 1250.00 03-11-16	120.000	120.000	69.492	631.410	work is in progress.
58	2177	160276-Construction/Installation of Augmentation/ Irrigation Tube Wells in district Charsadda	PDWP 100.00 02-12-16 200.00 21-12-17	31.660	31.660	0.000	176.049	work is in progress.
59	2178	160278-Improvement & Upgradation of Roads along Canal & Drainage System in Khyber Pakhtunkhwa	PDWP 1250.00 28-03-18	165.00	165.000	79.163	206.840	work is in progress.
60	2179	160280-Construction/ Improvement of Irrigation Channels, bridges, culverts, small storage ponds & Drainage systems in Khyber Pakhtunkhwa	PDWP 600.00 02-12-16	100.000	100.000	23.663	342.084	work is in progress.
61	2180	160282-Rehabilitation of irrigation tubewells/lift irrigation schemes & solarization in Tube well irrigation division Peshawar	PDWP 450.00 03-11-16	29.500	29.500	6.623	234.428	work is in progress.
62	2181	160283-Improvement & Upgradation of roads and construction of bridges along Canals/Drains in District Charsadda	PDWP 1000.00 02-12-15 1750 30-11-17	150.000	150.000	150.000	1026.607	work is in progress.
63	2182	160285-Improvement/construction of canals, channels, Drainage system & flood protection structures in District Charsadda	PDWP 953.423 02-12-16 1300 30-11-17	150.000	150.000	149.900	886.614	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
64	2183	160287-Construction and Improvement of Irrigation Infrastructure including FPW, channels roads & Tube Wells in Adenzai and adjoining areas of District Dir Lower	PDWP 208.00 02-12-16 278.44 16-11-17	50.500	50.500	0.000	231.944	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
65	2184	160291-Construction and Improvement of Irrigation Infrastructure including FPW, Channels / Ponds, Roads, Tube Wells & drainage system in Tordher, Jalabi, Jalsai, Lahore, Ambar and other areas of District Swabi	PDWP 300.00 16-02-17 450.00 30-11-17	22.420	22.420	1.942	279.577	work is in progress.
66	2185	160295-Construction/improvement of roads along canals and drains including link roads in Kheshki Bala and Payan area district Nowshera	PDWP 300.00 02-12-16 450.00 30-11-17	35.400	35.400	0.000	353.664	work is in progress.
67	2186	160301-Improvement/lining of Rashakai Minor and Up-gradation of Canal Patrol Road/VR Culverts along Rashakai minor, Bara Banda minor, Nowshera minor & Torlandi Minor, Mardan Irrigation Division	PDWP 325.00 02-12-16	50.000	50.000	5.286	285.596	work is in progress.
68	2187	160304-Restoration/Re-construction of damaged flood structures/channels in district Swat, Shangla and Bunir	PDWP 202.00 23-12-16	7.440	7.440	0.323	178.465	work is in progress.
69	2188	160306-Construction/Restoration of flood protection structure & irrigation channels in district Kohistan	DDWP 60.00 22-12-16	23.120	23.120	0.000	36.880	work is in progress.
70	2189	160307-Review Feasibility Study, Updation of Detail Engineering Design, Tender Documents and PC-I for Chashma Right Bank Canal (Lift-cum-Gravity) Project, D.I.Khan (35% Provincial share) E/cost Rs. 477.853 (M)	167.25	10.000	10.000	0.000	0.000	work is in progress.
71	2190	160459-Construction of flood structures along Jabba Daudzai and Zangal koroona areas along Kabul & Shah Alam rivers district Nowshera & Peshawar	PDWP 1294.00 03-11-16	263.000	263.000	5.936	738.503	work is in progress.
72	2191	160513-Installation of solar augmentation/ irrigation tube wells in Khyber Pakhtunkhwa	PDWP 600.00 02-12-16	52.670	52.670	14.075	597.854	work is in progress.
73	2192	160550 - Construction and improvement of Flood Protection Works, improvement of channels and rehabilitation of canal roads Southern districts	PDWP 751.373 09-12-20	125.000	125.000	57.156	81.156	work is in progress.
74	2193	160551-Construction of channels, ponds, flood protection works and installation of solar irrigation tube wells in Hazara division	PDWP 300.00 16-02-17	29.500	29.500	0.000	224.101	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
75	2194	160597 - Impvt. & const. of irrigation facilities i/c FPWs,tubewells & roads on canals & drains in UCs Dagi, Tarakai,Torlandai, Asota, Sheikh Jana,Karnal Sher Kalay, Shewa, Parmmoli, Narangi, Yar Hussain, Kalu Khan, Adina & other adj. areas Distt Swabi.	PDWP 200.00 23-12-16	23.830	23.830	21.883	189.968	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
76	2195	160647-Construction of Siran Right Bank Canal, District Mansehra.	CDWP 2850.522 29-06-16	385.000	385.000	3.458	460.088	work is in progress.
77	2196	170319-Improvement of Sholgara Canal System district Charsadda	PDWP 200 28-03-18	35.000	35.000	17.500	182.500	work is in progress.
78	2197	170321-Improvement of Abazai canal system and allied structures district Malakand	PDWP 350 08-03-18	41.170	41.170	0.000	312.433	work is in progress.
79	2198	170324-Rehabilitation of canal roads, culverts and construction of flood protection walls, improvement of civil channels & installation of solar irrigation tube wells in PK-40 & PK-41 district Haripur	PDWP 100 30-11-17 500 29-11-18	50.000	50.000	1.229	345.730	work is in progress.
80	2199	170334-Diversion of Tarkho Algada to Kashu Algada district Karak	PDWP 359.604 05-05-17	124.818	124.818	15.063	312.355	work is in progress.
81	2200	170335-Remodeling of Warsak Canal System in Peshawar and Nowshera districts (Provincial Share) ECNEC 03-09-2009	5568.790	500.000	500.000	0.000	610.325	work is in progress.
82	2201	170519-Construction of small dams in Mansehra, Khyber Pakhtunkhwa Manchura dam project (Provincial share 12%) & Ichar nullah dam project (Provincial share 20%)	423.460	100.000	100.000	0.000	195.000	work is in progress.
83	2202	170522-Raising of Baran Dam district Bannu (25% Provincial share)	ECNEC 1290.00 29-08-17	400.000	400.000	0.000	158.496	work is in progress.
84	2203	170594-Construction of Flood Protection works in U.C Banda Pir Khan, Baldheri, Jhangi, Salhad, Pawa Chamhad, Kuthiala, Pind Kagroo Khan, Jarral, Sherwan & Havelian Urban	PDWP 83.26 11-01-18 300.00 02-06-20	40.000	40.000	34.007	152.869	work is in progress.
85	2204	170595-Improvement/extension of Gomal Zam Canal irrigation system in district Tank & D.I.Khan	PDWP 300 11-01-18	29.500	29.500	0.000	25.796	work is in progress.
86	2205	170597-Provision of Irrigation/ augmentation Tubewells and Lift Irrigation Schemes at required places in Khyber Pakhtunkhwa	PDWP 750.00 21-12-17	50.000	50.000	11.005	680.330	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
87	2206	170620-Removal of deficiencies in Gomal Zam Dam Project	PDWP 478.60 28-03-18	40.000	40.000	21.073	88.998	work is in progress.
88	2207	170662 Remodeling/Re-construction of Jue Zardad, Jue Sheikh & Kurvi Canal Patrol Roads Passing through the PK-09 and PK-13 Respectively.	PDWP 200.00 21-12-17	23.600	23.600	11.799	136.796	work is in progress.
89	2208	170664-Construction of Flood embankment from Kheshki village to motorway bridge L/S Kabul river district Nowshera/Charsadda (Reach-I)	PDWP 1495.00 30-11-17	300.000	300.000	36.781	559.330	work is in progress.
90	2209	170665-Construction of flood embankment on Kabul river upper side of Motorway interchange district Nowshera	PDWP 1372.87 30-11-17	125.000	125.000	67.732	461.612	work is in progress.
91	2210	180603-Construction of Barawai irrigation scheme in Tehsil Matta, district Swat	PDWP 150.00 07-03-19	51.680	51.680	2.124	94.762	work is in progress.
92	2211	180604-Construction of Chamak Maira dam district Abbottabad	1130.538 26-06-19	25.000	25.000	0.000	0.000	work is in progress.
93	2212	180617 - Construction of flood protection works, irrigation channels and installation of solar tube wells in Khyber Pakhtunkhwa on need basis	2000.00 08-10-19 3000 09-12-20	300.000	300.000	94.118	445.107	work is in progress.
94	2213	190301 - Feasibility Study/Detailed Designing for construction and improvement of irrigation channels in Khyber Pakhtunkhwa	100.00 23-04-20	29.500	29.500	0.000	14.076	work is in progress.
95	2214	190302 - Feasibility Study/Detailed Designing of potential small dams in Khyber Pakhtunkhwa	DDWP 100 13-12-19 100 06-10-20	23.600	23.600	0.070	6.531	work is in progress.
96	2215	190303 - Construction of Chaprial Channel and Improvement & Extension of Fatehpur & Barat Khel Irrigation Channels District Swat	389.62 08-10-2019	73.750	73.750	0.000	144.150	work is in progress.
97	2216	190305 - Construction & improvement of roads, flood protection works/culverts & drains in Union Councils Ghala Dher, Muhabatabad, Hoti, Parhoti, Sikandary & Gulli Bagh District Mardan	DDWP 100.00 13-12-19	29.500	29.500	6.637	75.637	work is in progress.



S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
98	2217	190306 - Construction of new solar irrigation tube wells and solarization of existing tube wells district Nowshera	PDWP 500 18-02-20 1100 04-01-21	250.000	250.000	36.344	296.344	work is in progress.
99	2218	190307 - Construction & improvement of roads along Pir Sabaq Disty, Chowki Disty/Minors & Misri Banda Minor district Swabi	PDWP 320 11-11-19	50.000	50.000	13.330	128.180	work is in progress.
100	2219	190309 - Construction & improvement of drainage system, channels/canals, ponds, roads, bridges/culverts and flood protection works in district Nowshera	500.00 08-10-19 900.00 22-10-20	175.000	175.000	76.224	199.039	work is in progress.
101	2220	190310 - Re-alignment of Nipki Khail Irrigation Channel district Swat	222.211 08-10-19	80.000	80.000	0.000	138.000	work is in progress.
102	2221	190344 - Construction of CPR along left side of Machai Branch from RD 113000 to RD 142000 including VR Bridge.	DDWP 65.00 04-10-19	45.000	45.000	0.000	9.286	work is in progress.
103	2222	190390 - Revamping and Rehabilitation of Surface and Sub-Surface Drainage System at required places in District Charsadda	PDWP 175 11-11-19	29.500	29.500	8.801	90.050	work is in progress.
104	2223	190391 - Improvement and Rehabilitation of Palai Dam Canal System and Improvement and Rehabilitation of Tangi Irrigation Scheme in District Charsadda	PDWP 150 11-11-19	23.600	23.600	0.000	84.999	work is in progress.
105	2224	190396 - Improvement/ construction of channels, flood protection works, drains, roads, bridges/ causeway & installation of solar irrigation tube wells in tehsils Topi, Swabi & Lahore of district Swabi	PDWP 1492.50 04-10-2019	175.000	175.000	134.675	675.985	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
106	2225	190409 - Provision of Advance Hydrological Equipment and Capacity Building on Real Time Flow Monitoring and Advance Measurement Techniques, Khyber Pakhtunkhwa (Rs.297.00 M Provincial Share NDRMF) (ADB Assisted). (Rs. 90 (M) 26-12-19)	DDWP 89.1 03-04-21	50.000	50.000	0.000	0.000	work is in progress.
107	2226	190410 - Construction/ Improvement of Flood Protection Works, Channels, Tubewells and Crossing Facilities on need basis in Tehsils Alpuri and Bisham District Shangla	150.00 08-10-19	29.500	29.500	2.182	89.236	work is in progress.
108	2227	190429 - Restoration and Rehabilitation of Mumrial Irrigation Channel District Haripur.	DDWP 40 10-01-20	25.000	25.000	0.000	10.000	work is in progress.
109	2228	190430 - Construction and improvement of flood protectoin works Culverts,Drains and Roads in Union Council Baghi Irum, Kas Korona, Manga, Khazana Dehri, Chamtar, Mahoderi, Mohabat Abad, Bijlighar, Dagai, District Mardan	PDWP 150.00 26-12-19	29.500	29.500	14.750	73.750	work is in progress.
110	2229	190451 - Improvement and Blacktopping of Canal Petrol Roads along Khero Khel Pacca, Ghazni Khel, Jabu Khel, Tari Khel Bachakan and Suleman Khel District Lakki Marwat	PDWP 300 18-11-19	75.000	75.000	34.651	84.650	work is in progress.
111	2230	190452 - Construction/ Improvement of Flood Protection Works, Channels and Solar Tube Wells in Haripur and Khan Pur Tehsils of District Haripur	PDWP 150 18-02-20	15.193	15.193	2.630	72.630	work is in progress.
112	2231	190463 - Construct /Establish Small irrigation reservior/Dams/ Construction of Check Deams/Terises to preserve the Natural under ground Water for Irrigation and drinking purposes in Ucs Asbanr, Khanpur, Kotigram,& Khadagzia District Dir Lower.	PDWP 150 17-01-20	47.200	47.200	2.055	31.055	work is in progress.
113	2232	190471 - Construction of FPW in UC Malik Pura, Nawasher, Shiekh ul Bandi, Cantt area of District Abbottabad.	PDWP 200 09-01-20	40.000	40.000	10.767	50.767	work is in progress.
114	2233	190473 - Construction/Restoration of flood protection works/channel including roads & Culverts on canals & drains in Garh, Shah Mansoor, Zaida, Kunda, Amber, Beka, Tordher, Lahor & Jehangira district Swabi.	PDWP 250 18-02-20	25.000	25.000	3.525	85.030	work is in progress.
115	2234	190474 - Improvement and construction of irrigation facilities i.e FPWs canal petrol roads, and drains in Ucs Chaknoda, Shiekh jana, KSK, Asota, Parmoli, Shewa, Naranji, Kalu khan, Adeena, Turlandi and Tarakai Swabi	PDWP 300 17-01-20	40.000	40.000	33.628	43.628	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expend:	Status / Remarks
116	2235	190477 - Const of small bridges, irrigation channels, FPW and canal petrol road in UC Machi, Bazar, Rustam, Charguli, Palodheri, Katakhat, Jamal Garhi, Sawaldher, Katlang-I ,Katlang-II & const of FPW in Mathra Kanda (Pasand Kotay) & village Landi Distt Mardan.	PDWP 300 17-01-20	40.000	40.000	0.000	39.998	work is in progress.
117	2236	190495 - Construction of Flood Protection walls/ irrigation channels/ Installation of Irrigation tube wells at Ucs Daoba, Darsamand, Torawari, Naryab, Naryab-II, Tall urban, Tall Rural, Karbogha Sharif, Dallan Distt Hangu. (B) PDWP	PDWP 200 10-09-20	120.000	120.000	17.427	97.427	work is in progress.
118	2237	190508 - Reconstruction/ Rehabilitation of Canal Petrol road/ Flood Protection works in Tehsil Kabal District Swat	400.00 08-10-2019	59.000	59.000	9.303	178.731	work is in progress.
119	2238	190523 - Construction/ Improvement of Canal Petrol roads/Rehabilitation/ improvement of Drainage System including Flood Protection Walls/ Construction of Bridges in Tehsil Baka Khel Bannu.	PDWP 125.00 29-06-20	45.000	45.000	18.573	45.573	work is in progress.
120	2239	190525 - Construction/ Improvement of Canal Petrol roads/ Rehabilitation / improvement of Installation of Solar tube Wells at Ucs ALO, Kharki, Dheri, Qasmi, Shamozia, Main Essa, Kati Garhi, Babozai VC Shah Bathkhela VC Dewan Khel District Mardan.	PDWP 150 11-11-19	51.300	51.300	16.082	48.078	work is in progress.
121	2240	190526 - Rehab./Improvement of Irrigation facilities including revamping of drainage system in Ucs Shahbaz Ghari, Baghicha Dheri, Ghari Dolat Zai, Kot Dolat Zai, Kot Ismail Zai, Gujrat, Bakshali, Mardan	PDWP 125 17-01-20	30.000	30.000	6.114	11.113	work is in progress.
122	2241	190528 - Rehab./Improvement of Irrigation facilities including revamping of drainage system in Babini, Katakhat and Construction /imp. Of canal petrol road from Quaid-e-Azam college to Ring road District Mardan.	PDWP 125 17-01-20	29.500	29.500	14.070	31.570	work is in progress.
123	2242	190599 - Improvement and rehabilitation of road along Harichand disty RD.4+000 to Rd. 8+000 village kaizer kallay and sor kamar khawar from abazai branch top shah nazar kallay, Charsadda	DDWP 100 04-10-19	27.390	27.390	0.000	94.000	work is in progress.
124	2243	200192 -Rehabilitation/Improvement of Gandially Disty RD 66+000 to 77+000 in reaches and Babri Banda Minor RD- 0+00 to 3+500 in reaches District Kohat. (B) DDWP	DDWP 40 28-10-20	25.000	25.000	1.561	16.561	work is in progress.
125	2244	200193 - Construction and Rehabilitation of Canal Petrol Old Road from Kadi Minor to Khatk Salai, Gulo Deri, District Swabi.	DDWP 70 28-10-20	8.850	8.850	3.265	8.265	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
126	2245	200227 - Construction and Improvement of flood protection works and civil irrigation channels in Tehsil Bahrain Swat	DDWP 100 28-10-20	17.700	17.700	0.000	24.146	work is in progress.
127	2246	200230 - Revamping of Irrigation Channels and Drainage system in Shamizai area Swat	DDWP 100 28-10-20	50.000	50.000	0.000	36.602	work is in progress.

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expend:	Status / Remarks
128	2247	200233 - Construction/Rehabilitation of Canal Roads/Bridges/ Culverts/ Retaining Walls/Flood Protection Walls and Instalation of 06 Solar Tube Wells at UCs Gumbat, Ismailzai, Bala Garhi,, Kandar, Toru, Mayar, Mohib banda, Kot Dolat Zai, Baar Nala Mehmood Abad Mardan	DDWP 100 28-10-20	11.800	11.800	4.191	31.191	work is in progress.
129	2248	200234 - Design and Construction of Mori Lasht Pipe Irrigation Scheme and Construction of Irrigation Channels/Syphen Irrigation in Kalash Valleys District Chitral district Lower Chitral	PDWP 149.291 09-12-20	29.500	29.500	0.000	20.000	work is in progress.
130	2249	200238 - Improvement/Rehabilitation of drainage system i/c Flood Protection Works and Bridges/CPR (SB) Tube Wells in Tehsil Nowshera, Jehangira and Pabbi Nowshera	PDWP 300 04-01-21	50.000	50.000	0.000	47.766	work is in progress.
131	2250	200242 - Construction of different canal roads and overhead bridges/Lining/Pavement of canals/construction of nullah/water channels/FPW at UCs Urmar Payan, Mera Kachuri, Tarnab, Budhni, Phandu, Chamkani, Mian Gujar and Hindki Daman etc District Peshawar	PDWP 498.33 18-11-20	190.000	190.000	93.056	130.056	work is in progress.
132	2251	200301 - Flood Protection Works/Irrigation Channels/Solar Irrigation Tube Wells/Canal Roads and other Allied Works in UC 36,42, 43, 44, 48, 64, 65,66, 69, 70, 71, 80, 92, Peshawar	PDWP 200 09-12-20	75.000	75.000	20.453	58.453	work is in progress.
133	2252	200310-Installation of solar based irrigation tube wells in D.I.Khan (B) DDWP	DDWP 100 28-10-20	68.000	68.000	0.579	32.840	work is in progress.
134	2253	200410-Improvement/widening of Canal Patrol Road and providing safety structures along Lower Swat Canal district Charsadda (CMD)	PDWP 286.955 22-12-20	44.25	44.250	23.954	23.954	work is in progress.
135	2254	200418-Improvement and extension of Balambat irrigation scheme district Dir Lower (CMD)	PDWP 703.501 04-01-21	47.20	47.200	0.000	4.200	work is in progress.
136	2255	210030-Installation of solar irrigation tube wells in district Nowshera	PDWP 500 26-05-21	50.00	50.000	0.000	0.000	work is in progress.
137	2256	210076-Conostruction of Chashma Akhora Khel dam project district Karak (Cost sharing project)	24	11.80	11.800	0.000	0.000	
138	2257	210077-Construction of Sarozai dam project district Hangu (Cost sharing project)	94	29.50	29.500	0.000	0.000	
139	2258	210668-Construction of Tora Warai dam project district Hangu and Khyber Pakhtunkhwa Provincial share	350	5.00	5.000	0.000	0.000	

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cummulative Expnd:	Status / Remarks
140	2259	210669-Construction of Panjkora river left and right bank canal project district Dir Lower	464.50	5.00	5.000	0.000	0.000	
		<b>Sub-Total (Ongoing)</b>		<b>9714.79</b>	<b>9714.79</b>	<b>2142.01</b>	<b>42387.82</b>	
	<b>B.</b>	<b>New Schemes</b>						
141	2260	200239-Improvement/Rehabilitation of Kachkot canal system in Bannu and Lakki Marwat	1500	10.000	10.000	0.000	0.000	
142	2261	210031-Modification of Spillway, Exit Channel and Improvement of Irrigation System/Allied Components of Kundal Dam District Swabi	295.5	20.000	20.000	0.000	0.000	
143	2262	210423-Constructions of Irrigation Channel Jarray to Charbagh District Swat	1800	50.000	50.000	0.000	0.000	
144	2263	210426-Solarization, Improvement, Rehabilitation, Augmentation of existing Tube Wells in District Peshawar	DDWP 100 14-09-21	10.000	10.000	0.000	0.000	
145	2264	210432-Flood Management & Rehabilitation of Swat and Panjkora Rivers in Malakand Division	2500	90.000	90.000	0.000	0.000	
146	2265	210433-Rehabilitation of Kunhar & Siran River in Hazara Division	500	20.000	20.000	0.000	0.000	
147	2266	210453-Updation of Feasibility Study and Detailed Design of Tank Zam Dam, Chodwan Zam and Daraband Zam Dams District Tank and D.I. Khan	500	25.000	25.000	0.000	0.000	
148	2267	210455-Construction of Flood Protection works, Irrigation Channels and Ponds and Installation of Solar Irrigation Tube Wells in Khyber Pakhtunkhwa	4000	100.000	100.000	0.000	0.000	
149	2268	210458-Construction/Rehabilitation of Canals & Drains Patrol Roads/ Bridges and Culverts /Retailing Walls Flood Protection Wall, Revamping of Drainage System at UCs Manga, khazana deri, Chamtar Bajli Ghar, Bagh Irum, Baghdada, Dagai, Kas Koroona, Mardan Khas, Mardan Cannt, Bicketgunj, Maho Dheri and Muhabat Abad District Mardan.	200	10.000	10.000	0.000	0.000	
150	2269	210460-Rehabilitation and Solarization of Scarp Tube well District Bannu	200	10.000	10.000	0.000	0.000	
151	2270	210462-Construction of Canal Patrol Roads in Khyber Pakhtunkhwa	3000	500.000	500.000	0.000	0.000	
152	2271	210660-Construction and improvement of canal patrol road and bridges along warsak lift canal from RD: 101+000 to Rd: 153,000 on both sites (Kohat road to Shamshato road District Peshawar)	PDWP 1995 27-08-21	20.000	20.000	0.000	0.000	PC-I approved by PDWP on 27-08-2021
153	2272	210661-Improvement/Rehabilitation of Mandhra khel drainage system union council Larama near Bakhshi Pul District Peshawar	DDWP 150 14-09-21	20.000	20.000	0.000	0.000	
154	2273	210662-Establishment of reforms implementation unit in Irrigation Department	200	15.000	15.000	0.000	0.000	
155	2274	210663-Rehabilitation/ improvement of canal section and Patrol road of disty 06 from Rd: 45+000 (Utmanzai bypass) to RD: 68+970 ( Motorway interchange District Charsadda).	DDWP 93 14-09-21	30.000	30.000	0.000	0.000	

S #	ADP #	Name of Scheme	Approval forum with date	Allocation 2020-21	Release	Expend: (CFY)	Cumulative Expend:	Status / Remarks
156	2275	210664-F/S and construction of solar lift Irrigation schemes in Khyber Pakhtunkhwa .	300	19.995	19.995	0.000	0.000	
157	2276	210665-Rehabilitation/ improvement of canals and other Irrigation infrastructure in Khyber Pakhtunkhwa.	3500	50.000	50.000	0.000	0.000	
158	2277	210666-Providing protection to Chua Gujar bridge ( Heritage ) on Bara River district Peshawar .	DDWP 50 14-09-21	20.000	20.000	0.000	0.000	
159	2278	210667-Construction of Lining and Protection Wall of Canal along with its Beatification in District Mardan	210	20.000	20.000	0.000	0.000	
160	2279	210673-Construction of Chashma Right Bank Canal (Lift Cum Gravity) Project D.I Khan	1	0.001	0.001	0.000	0.000	
161	2280	210675-Payment of Decretal amount to Decree Holder of RFA 3,4,5 & 6 M-2017 on account of enhancement of land acquisition amount.	DDWP 6.207 14-09-21	6.207	6.207	0.000	0.000	
162	2281	210699-Construction and Improvement of irrigation channels, storage ponds, solar tube wells and flood protection works in Tehsil Hangu District Hangu	250	25.000	25.000	0.000	0.000	
163	2282	210754-Uplift of Barandoo Water Channel of Amnawar Shalbandi, District	150	0.001	0.001	0.000	0.000	
164	2283	210756-Construction of Flood Protection Wall and Fencing along Budni Nullah District Peshawar.	DDWP 150 14-09-21	10.000	10.000	0.000	0.000	
		<b>Sub-Total (New Schemes)</b>		<b>1081.20</b>	<b>1081.204</b>	<b>0.000</b>	<b>0.00</b>	
		<b>Grand Total (Ongoing + New Schemes)</b>		<b>10796.00</b>	<b>10796.00</b>	<b>2142.01</b>	<b>42387.82</b>	